

ALFORD STREET BRIDGE
MASSDOT CONTRACT NO. 62655

SCHEDULE SUMMARY

- Overall Project Duration 1050 Calendar Days July 6, 2010 – May 21, 2013
- Contract allows traffic restrictions for a cumulative period of 805 Calendar Days
- Impact to marine traffic within channel can only occur between November and March
- The work is divided into 5 Stages:
 - Stage 1 November 2, 2010 – December 16, 2010
 - Temporary steel repairs on bascule span
 - Re-work median / install new guardrail
 - Install temporary bridge controls
 - Prepare for traffic shift
 - Stage 2 December 17, 2010 – March 15, 2012
 - Restrict traffic to two lanes, shift to the east side
 - Demolish Superstructure / Bascule / Substructure
 - Re-build Substructure / Superstructure
 - Install Submarine Cable
 - Erect New Bascule Span (11/11 – 3/12)
 - Stage 3 March 15, 2012 – April 12, 2012
 - Restore traffic to both sides
 - Reconstruct roadway, install cross-over for phase 4
 - Night Paving
 - Stage 4 April 12, 2012 – March 31, 2013
 - Restrict traffic to two lanes, shift to west side
 - Demolish Superstructure / Bascule / Substructure
 - Re-build Substructure / Superstructure
 - Erect New Bascule Span (11/12 – 3/13)
 - Stage 4A March 31, 2013 – May 6, 2013
 - Restore traffic to 4 lanes
 - Remove temporary roadway cross-over
 - Construct final Approach Roadway
 - Night Paving